




ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00						
									S	M	T	W	T	F	S
1			1 Startup	0%	1 day	Mon 6/18/01	Mon 6/18/01								
2			<b>2 Project Management</b>	<b>0%</b>	<b>317.75 days</b>	<b>Mon 6/18/01</b>	<b>Wed 9/4/02</b>								
3			<b>2.1 Develop Project Office</b>	<b>0%</b>	<b>75 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/28/01</b>								
4		PM	Planning		20 days	Mon 9/3/01	Fri 9/28/01								
5		PM	Planning		1 day	Mon 6/18/01	Mon 6/18/01								
6		PM	Planning		1 day	Mon 6/18/01	Mon 6/18/01								
7		PM	Planning		1 day	Mon 6/18/01	Mon 6/18/01								
8		PM	Planning		20 days	Mon 9/3/01	Fri 9/28/01								
9		PM	Planning		20 days	Mon 9/3/01	Fri 9/28/01								
10		PM	Planning		10 days	Mon 9/3/01	Fri 9/14/01								
11		PM	Planning		20 days	Mon 6/18/01	Fri 7/13/01								
12		PM	Planning		1 day	Mon 7/16/01	Mon 7/16/01	11							
13			<b>2.2 Weekly Project Meeting</b>	<b>0%</b>	<b>315.25 days</b>	<b>Wed 6/20/01</b>	<b>Wed 9/4/02</b>								
14			2.2.1 Weekly Project Meetings 1	0%	2 hrs	Wed 6/20/01	Wed 6/20/01								
15			2.2.2 Weekly Project Meetings 2	0%	2 hrs	Wed 6/27/01	Wed 6/27/01								
16			2.2.3 Weekly Project Meetings 3	0%	2 hrs	Wed 7/4/01	Wed 7/4/01								
17			2.2.4 Weekly Project Meetings 4	0%	2 hrs	Wed 7/11/01	Wed 7/11/01								
18			2.2.5 Weekly Project Meetings 5	0%	2 hrs	Wed 7/18/01	Wed 7/18/01								
19			2.2.6 Weekly Project Meetings 6	0%	2 hrs	Wed 7/25/01	Wed 7/25/01								
20			2.2.7 Weekly Project Meetings 7	0%	2 hrs	Wed 8/1/01	Wed 8/1/01								
21			2.2.8 Weekly Project Meetings 8	0%	2 hrs	Wed 8/8/01	Wed 8/8/01								
22			2.2.9 Weekly Project Meetings 9	0%	2 hrs	Wed 8/15/01	Wed 8/15/01								
23			2.2.10 Weekly Project Meetings 10	0%	2 hrs	Wed 8/22/01	Wed 8/22/01								
24			2.2.11 Weekly Project Meetings 11	0%	2 hrs	Wed 8/29/01	Wed 8/29/01								
25			2.2.12 Weekly Project Meetings 12	0%	2 hrs	Wed 9/5/01	Wed 9/5/01								
26			2.2.13 Weekly Project Meetings 13	0%	2 hrs	Wed 9/12/01	Wed 9/12/01								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Prede	Dec 31, '00							
									S	M	T	W	T	F	S	
27			2.2.14 Weekly Project Meetings 14	0%	2 hrs	Wed 9/19/01	Wed 9/19/01									
28			2.2.15 Weekly Project Meetings 15	0%	2 hrs	Wed 9/26/01	Wed 9/26/01									
29			2.2.16 Weekly Project Meetings 16	0%	2 hrs	Wed 10/3/01	Wed 10/3/01									
30			2.2.17 Weekly Project Meetings 17	0%	2 hrs	Wed 10/10/01	Wed 10/10/01									
31			2.2.18 Weekly Project Meetings 18	0%	2 hrs	Wed 10/17/01	Wed 10/17/01									
32			2.2.19 Weekly Project Meetings 19	0%	2 hrs	Wed 10/24/01	Wed 10/24/01									
33			2.2.20 Weekly Project Meetings 20	0%	2 hrs	Wed 10/31/01	Wed 10/31/01									
34			2.2.21 Weekly Project Meetings 21	0%	2 hrs	Wed 11/7/01	Wed 11/7/01									
35			2.2.22 Weekly Project Meetings 22	0%	2 hrs	Wed 11/14/01	Wed 11/14/01									
36			2.2.23 Weekly Project Meetings 23	0%	2 hrs	Wed 11/21/01	Wed 11/21/01									
37			2.2.24 Weekly Project Meetings 24	0%	2 hrs	Wed 11/28/01	Wed 11/28/01									
38			2.2.25 Weekly Project Meetings 25	0%	2 hrs	Wed 12/5/01	Wed 12/5/01									
39			2.2.26 Weekly Project Meetings 26	0%	2 hrs	Wed 12/12/01	Wed 12/12/01									
40			2.2.27 Weekly Project Meetings 27	0%	2 hrs	Wed 12/19/01	Wed 12/19/01									
41			2.2.28 Weekly Project Meetings 28	0%	2 hrs	Wed 12/26/01	Wed 12/26/01									
42			2.2.29 Weekly Project Meetings 29	0%	2 hrs	Wed 1/2/02	Wed 1/2/02									
43			2.2.30 Weekly Project Meetings 30	0%	2 hrs	Wed 1/9/02	Wed 1/9/02									
44			2.2.31 Weekly Project Meetings 31	0%	2 hrs	Wed 1/16/02	Wed 1/16/02									
45			2.2.32 Weekly Project Meetings 32	0%	2 hrs	Wed 1/23/02	Wed 1/23/02									
46			2.2.33 Weekly Project Meetings 33	0%	2 hrs	Wed 1/30/02	Wed 1/30/02									
47			2.2.34 Weekly Project Meetings 34	0%	2 hrs	Wed 2/6/02	Wed 2/6/02									
48			2.2.35 Weekly Project Meetings 35	0%	2 hrs	Wed 2/13/02	Wed 2/13/02									
49			2.2.36 Weekly Project Meetings 36	0%	2 hrs	Wed 2/20/02	Wed 2/20/02									
50			2.2.37 Weekly Project Meetings 37	0%	2 hrs	Wed 2/27/02	Wed 2/27/02									
51			2.2.38 Weekly Project Meetings 38	0%	2 hrs	Wed 3/6/02	Wed 3/6/02									
52			2.2.39 Weekly Project Meetings 39	0%	2 hrs	Wed 3/13/02	Wed 3/13/02									

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00							
									S	M	T	W	T	F	S	
53			2.2.40 Weekly Project Meetings 40	0%	2 hrs	Wed 3/20/02	Wed 3/20/02									
54			2.2.41 Weekly Project Meetings 41	0%	2 hrs	Wed 3/27/02	Wed 3/27/02									
55			2.2.42 Weekly Project Meetings 42	0%	2 hrs	Wed 4/3/02	Wed 4/3/02									
56			2.2.43 Weekly Project Meetings 43	0%	2 hrs	Wed 4/10/02	Wed 4/10/02									
57			2.2.44 Weekly Project Meetings 44	0%	2 hrs	Wed 4/17/02	Wed 4/17/02									
58			2.2.45 Weekly Project Meetings 45	0%	2 hrs	Wed 4/24/02	Wed 4/24/02									
59			2.2.46 Weekly Project Meetings 46	0%	2 hrs	Wed 5/1/02	Wed 5/1/02									
60			2.2.47 Weekly Project Meetings 47	0%	2 hrs	Wed 5/8/02	Wed 5/8/02									
61			2.2.48 Weekly Project Meetings 48	0%	2 hrs	Wed 5/15/02	Wed 5/15/02									
62			2.2.49 Weekly Project Meetings 49	0%	2 hrs	Wed 5/22/02	Wed 5/22/02									
63			2.2.50 Weekly Project Meetings 50	0%	2 hrs	Wed 5/29/02	Wed 5/29/02									
64			2.2.51 Weekly Project Meetings 51	0%	2 hrs	Wed 6/5/02	Wed 6/5/02									
65			2.2.52 Weekly Project Meetings 52	0%	2 hrs	Wed 6/12/02	Wed 6/12/02									
66			2.2.53 Weekly Project Meetings 53	0%	2 hrs	Wed 6/19/02	Wed 6/19/02									
67			2.2.54 Weekly Project Meetings 54	0%	2 hrs	Wed 6/26/02	Wed 6/26/02									
68			2.2.55 Weekly Project Meetings 55	0%	2 hrs	Wed 7/3/02	Wed 7/3/02									
69			2.2.56 Weekly Project Meetings 56	0%	2 hrs	Wed 7/10/02	Wed 7/10/02									
70			2.2.57 Weekly Project Meetings 57	0%	2 hrs	Wed 7/17/02	Wed 7/17/02									
71			2.2.58 Weekly Project Meetings 58	0%	2 hrs	Wed 7/24/02	Wed 7/24/02									
72			2.2.59 Weekly Project Meetings 59	0%	2 hrs	Wed 7/31/02	Wed 7/31/02									
73			2.2.60 Weekly Project Meetings 60	0%	2 hrs	Wed 8/7/02	Wed 8/7/02									
74			2.2.61 Weekly Project Meetings 61	0%	2 hrs	Wed 8/14/02	Wed 8/14/02									
75			2.2.62 Weekly Project Meetings 62	0%	2 hrs	Wed 8/21/02	Wed 8/21/02									
76			2.2.63 Weekly Project Meetings 63	0%	2 hrs	Wed 8/28/02	Wed 8/28/02									
77			2.2.64 Weekly Project Meetings 64	0%	2 hrs	Wed 9/4/02	Wed 9/4/02									
78																

ID	Plat	System	Task Description	%	Duration	Start	Finish	Prede	Dec 31, '00						
									S	M	T	W	T	F	S
79			<b>3 Mainframe</b>	<b>16%</b>	<b>414 days</b>	<b>Mon 1/1/01</b>	<b>Thu 8/1/02</b>								
80	3/390	OS/390	<b>3.1 General Migration Activities/Planning</b>	<b>7%</b>	<b>200 days</b>	<b>Tue 3/27/01</b>	<b>Mon 12/31/01</b>								
81	3/390	OS/390	3.1.1 OS/390 Platform Infrastructure Freeze	0%	66 days	Mon 10/1/01	Mon 12/31/01								
82	3/390	OS/390	<b>3.1.2 Bandwidth Study for DASD, Tape, FEP</b>	<b>100%</b>	<b>10 days</b>	<b>Tue 3/27/01</b>	<b>Mon 4/9/01</b>								
83	3/390	OS/390	3.1.2.1 Collect usage data for the OS/390 DASD, Tape, and FEP	100%	2 wks	Tue 3/27/01	Mon 4/9/01								
84	3/390	OS/390	3.1.2.2 Provide OS/390 sizing to J&M Consulting	100%	1 day	Wed 3/28/01	Wed 3/28/01	83							
85	3/390	OS/390	3.1.2.3 Review bandwidth feedback from J&M Consulting	100%	1 wk	Thu 3/29/01	Wed 4/4/01	84							
86	3/390	OS/390	3.1.2.4 Update OS/390 plan based on DASD, Tape, and FEP bandwidth direction	100%	1 wk	Fri 3/30/01	Thu 4/5/01	85							
87	3/390	OS/390	3.1.3 Validate DR plan for TTC/TTB	0%	137 days	Mon 6/18/01	Tue 12/25/01								
88	3/390	Logistics	<b>3.1.4 Vendor interface changes</b>	<b>0%</b>	<b>60 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/7/01</b>								
89	3/390	Logistics	3.1.4.1 Update the software contracts with new processor speeds	0%	60 days	Mon 6/18/01	Fri 9/7/01								
90	3/390	Logistics	3.1.4.2 Update the software contracts with new street address	0%	60 days	Mon 6/18/01	Fri 9/7/01								
91	3/390	Logistics	3.1.4.3 Identify any OS/390 pricing changes	0%	60 days	Mon 6/18/01	Fri 9/7/01								
92	3/390	Logistics	<b>3.1.5 Equipment Labeling</b>	<b>0%</b>	<b>90 days</b>	<b>Mon 6/18/01</b>	<b>Fri 10/19/01</b>								
93	3/390	Logistics	3.1.5.1 Design Labels for all equipment	0%	2 wks	Mon 6/18/01	Fri 6/29/01								
94	3/390	Logistics	3.1.5.2 Obtain inventory of all OS/390 equipment to be moved	0%	2 wks	Mon 7/2/01	Fri 7/13/01	93							
95	3/390	Logistics	3.1.5.3 Produce labels for OS/390 equipment	0%	2 wks	Mon 7/16/01	Fri 7/27/01	94							
96	3/390	Logistics	3.1.5.4 Tag all os.390 equipment that will be moving	0%	3 wks	Mon 10/1/01	Fri 10/19/01								
97	3/390	OS/390	<b>3.1.6 Identify detailed equipment for migration by phase at TTC/TTB</b>	<b>0%</b>	<b>30 days</b>	<b>Mon 6/18/01</b>	<b>Fri 7/27/01</b>								
98	3/390	OS/390	3.1.6.1 Fields Migration	0%	30 days	Mon 6/18/01	Fri 7/27/01								
99	3/390	OS/390	3.1.6.2 Target Migration	0%	30 days	Mon 6/18/01	Fri 7/27/01								
100	3/390	OS/390	<b>3.1.7 Identify equipment to order and place on order</b>	<b>13%</b>	<b>93 days</b>	<b>Wed 7/25/01</b>	<b>Fri 11/30/01</b>	<b>97</b>							
101	3/390	OS/390	3.1.7.1 Identify and order ESCON Directors for the OS/390 platform	0%	90 days	Mon 7/30/01	Fri 11/30/01								
102	3/390	OS/390	3.1.7.2 Identify and order OS/390 Sharks sub-systems	100%	90 days	Wed 7/25/01	Tue 11/27/01								
103	3/390	OS/390	3.1.7.3 Channel Extenders for the OS/390 remote printers/FEPs	0%	90 days	Mon 7/30/01	Fri 11/30/01								
104	3/390	OS/390	3.1.7.4 Identify and order the VTS for the OS/390 platform	0%	90 days	Mon 7/30/01	Fri 11/30/01								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00							
									S	M	T	W	T	F	S	
105	3/390	OS/390	3.1.7.5 Identify and order 3174s for Silos	0%	90 days	Mon 7/30/01	Fri 11/30/01									
106	3/390	OS/390	3.1.7.6 Identify and order 2074 controllers	0%	90 days	Mon 7/30/01	Fri 11/30/01									
107	3/390	OS/390	3.1.7.7 Identify and order PC consoles with TN3270E for consoles	0%	90 days	Mon 7/30/01	Fri 11/30/01									
108	3/390	OS/390	3.1.7.8 Identify and order 3745 upgrades	0%	90 days	Mon 7/30/01	Fri 11/30/01									
109	<b>3/390</b>	<b>OS/390</b>	<b>3.1.8 Plan for the Boulder Network Connection</b>	<b>0%</b>	<b>75 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/28/01</b>									
110	3/390	OS/390	3.1.8.1 Identify the IBM Boulder facilities to order	0%	30 days	Mon 6/18/01	Fri 7/27/01									
111	3/390	OS/390	3.1.8.2 Order the IBM Boulder network facilities	0%	2 wks	Mon 7/30/01	Fri 8/10/01	110								
112	3/390	OS/390	3.1.8.3 Install the IBM Boulder facilities	0%	4 wks	Mon 8/13/01	Fri 9/7/01	111								
113	3/390	OS/390	3.1.8.4 Test the IBM Boulder facilities	0%	3 wks	Mon 9/10/01	Fri 9/28/01	112								
114	<b>3/390</b>	<b>OS/390</b>	<b>3.1.9 Design for all channel extended equipment</b>	<b>0%</b>	<b>30 days</b>	<b>Mon 6/18/01</b>	<b>Fri 7/27/01</b>									
115	3/390	OS/390	3.1.9.1 Design for channel extension MF for printers	0%	30 days	Mon 6/18/01	Fri 7/27/01									
116	3/390	OS/390	3.1.9.2 Design for channel extension MF for FEP	0%	30 days	Mon 6/18/01	Fri 7/27/01									
117	3/390	OS/390	3.1.9.3 Design for channel extension at TCC for FEP	0%	30 days	Mon 6/18/01	Fri 7/27/01									
118	3/390	OS/390	3.1.9.4 Design for channel extension at TPN for printers	0%	30 days	Mon 6/18/01	Fri 7/27/01									
119	<b>3/390</b>	<b>OS/390</b>	<b>3.1.10 FEP Migration design and upgrade</b>	<b>0%</b>	<b>90 days</b>	<b>Mon 6/18/01</b>	<b>Fri 10/19/01</b>									
120	3/390	OS/390	3.1.10.1 Design for Marshall Fields FEPs	0%	90 days	Mon 6/18/01	Fri 10/19/01									
121	3/390	OS/390	3.1.10.2 Design for Target FEPs	0%	90 days	Mon 6/18/01	Fri 10/19/01									
122	<b>3/390</b>	<b>Fields</b>	<b>3.2 Marshall Fields Data Center (Fields)</b>	<b>9%</b>	<b>282 days</b>	<b>Wed 3/28/01</b>	<b>Thu 4/25/02</b>									
123	<b>3/390</b>	<b>Fields</b>	<b>3.2.1 Pre Migration Activities</b>	<b>10%</b>	<b>258 days</b>	<b>Wed 3/28/01</b>	<b>Fri 3/22/02</b>									
124	<b>3/390</b>	<b>Fields</b>	<b>3.2.1.1 Install OS/390 Rel 2.10 on Fields LPARS</b>	<b>1%</b>	<b>30 days</b>	<b>Mon 6/18/01</b>	<b>Fri 7/27/01</b>									
125	 3/390	Fields	3.2.1.1.1 Install OS/390 Rel 2.10 on SYDA	3%	30 days	Mon 6/18/01	Fri 7/27/01									
126	 3/390	Fields	3.2.1.1.2 Install OS/390 Rel 2.10 on SYDF	0%	30 days	Mon 6/18/01	Fri 7/27/01									
127	 3/390	Fields	3.2.1.1.3 Install OS/390 Rel 2.10 on SYDD	0%	30 days	Mon 6/18/01	Fri 7/27/01									
128	3/390	Fields	3.2.1.1.4 Install OS/390 Rel 2.10 on SYDN	0%	30 days	Mon 6/18/01	Fri 7/27/01									
129	<b>3/390</b>	<b>Fields</b>	<b>3.2.1.2 Convert all parallel channels to ESCON and use converters</b>	<b>0%</b>	<b>75 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/28/01</b>									
130	3/390	Fields	3.2.1.2.1 Identify all the parallel channels in use at Fields	0%	75 days	Mon 6/18/01	Fri 9/28/01									


ID	Plat	System	Task Description	%	Duration	Start	Finish	Predep	Dec 31, '00						
									S	M	T	W	T	F	S
131	3/390	Fields	3.2.1.2.2 Stage the fiber cables for parallel channel conversion	0%	75 days	Mon 6/18/01	Fri 9/28/01								
132	3/390	Fields	3.2.1.2.3 Install the converts for existing parallel channels	0%	75 days	Mon 6/18/01	Fri 9/28/01								
133	3/390	Fields	3.2.1.2.4 Make OS/390 changes (Use HCD) to support parallel channel conversion	0%	75 days	Mon 6/18/01	Fri 9/28/01								
134	3/390	Fields	3.2.1.2.5 Cut-over to the ESCON channels for all existing parallel channels	0%	75 days	Mon 6/18/01	Fri 9/28/01								
135	3/390	Fields	<b>3.2.1.3 Fields-Shark #4</b>	<b>76%</b>	<b>65 days</b>	<b>Sun 4/1/01</b>	<b>Sun 7/1/01</b>								
136	✓ 3/390	Fields	3.2.1.3.1 Install Fields-Shark #4 DASD sub-system	100%	2 days	Sun 4/1/01	Tue 4/3/01								
137	✓ 3/390	Fields	3.2.1.3.2 Initialize all volumes on the Fields-Shark #4 sub-system	100%	2 days	Tue 5/1/01	Wed 5/2/01	136							
138	3/390	Fields	3.2.1.3.3 Move data to Fields-Shark #4	75%	60 edays	Wed 5/2/01	Sun 7/1/01	137							
139	3/390	Fields	<b>3.2.1.4 Fields-Shark #7</b>	<b>0%</b>	<b>46 days</b>	<b>Mon 7/2/01</b>	<b>Mon 9/3/01</b>								
140	3/390	Fields	3.2.1.4.1 Install Fields-Shark #7 DASD sub-system	0%	2 days	Mon 7/2/01	Tue 7/3/01								
141	3/390	Fields	3.2.1.4.2 Initialize all volumes on the Fields-Shark #7 sub-system	0%	2 days	Wed 7/4/01	Thu 7/5/01	140							
142	3/390	Fields	3.2.1.4.3 Move data to Fields-Shark #7	0%	60 edays	Thu 7/5/01	Mon 9/3/01	141							
143	✓ 3/390	Fields	<b>3.2.1.5 Upgrade Fields-VTS1</b>	<b>100%</b>	<b>0 days</b>	<b>Wed 3/28/01</b>	<b>Wed 3/28/01</b>								
144	✓ 3/390	Fields	3.2.1.5.1 Increase Fields-VTS1 cache to 864GB	100%	0 days	Wed 3/28/01	Wed 3/28/01								
145	✓ 3/390	Fields	3.2.1.5.2 Upgrade Fields-VTS1 3590s to "E" drives	100%	0 days	Wed 3/28/01	Wed 3/28/01	144							
146	✓ 3/390	Fields	3.2.1.5.3 Configure Fields-VTS1 with 12 3590 stacking drives	100%	0 days	Wed 3/28/01	Wed 3/28/01	145							
147	3/390	Fields	<b>3.2.1.6 Upgrade Fields FEP</b>	<b>0%</b>	<b>30 days</b>	<b>Mon 6/18/01</b>	<b>Fri 7/27/01</b>								
148	3/390	Fields	3.2.1.6.1 Move off of 3745-170	0%	30 days	Mon 6/18/01	Fri 7/27/01								
149	3/390	Fields	3.2.1.6.2 Install 3745-61A upgrades to support RCP	0%	30 days	Mon 6/18/01	Fri 7/27/01								
150	3/390	Fields	<b>3.2.1.7 Fields Silo Reduction</b>	<b>2%</b>	<b>203 days</b>	<b>Wed 3/28/01</b>	<b>Fri 1/4/02</b>								
151	3/390	Fields	3.2.1.7.1 Move off of Silo Fields-L02, L03, L04	0%	137 days	Wed 3/28/01	Thu 10/4/01								
152	3/390	Fields	3.2.1.7.2 De-install Silo Fields-L02	0%	1 day	Fri 10/5/01	Fri 10/5/01	151							
153	3/390	Fields	3.2.1.7.3 Pack Silos for shipping	0%	1 day	Mon 12/17/01	Mon 12/17/01	152							
154	3/390	Fields	3.2.1.7.4 Ship Silo Fields-L02 to TTB to support Fields remote processing	0%	1 day	Wed 1/2/02	Wed 1/2/02	153							
155	✓ 3/390	Fields	3.2.1.7.5 De-install Silo Fields-L03	100%	1 day	Mon 6/18/01	Mon 6/18/01								
156	✓ 3/390	Fields	3.2.1.7.6 Pack Silo for shipping	100%	1 day	Tue 6/19/01	Tue 6/19/01	155							

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predep	Dec 31, '00						
									S	M	T	W	T	F	S
157	3/390	Fields	3.2.1.7.7 Ship Silo Fields-L03 to ReliaStar to support TGT remote processing	100%	1 day	Sun 4/1/01	Mon 4/2/01	156							
158	3/390	Fields	3.2.1.7.8 De-install Silo Fields-L04	0%	1 day	Mon 6/18/01	Mon 6/18/01								
159	3/390	Fields	3.2.1.7.9 Pack Silo for shipping	0%	1 day	Tue 6/19/01	Tue 6/19/01	158							
160	3/390	Fields	3.2.1.7.10 Ship Silo Fields-L04 to TTC as seed for Fields migration	0%	1 day	Wed 1/2/02	Wed 1/2/02	159							
161	3/390	Fields	3.2.1.7.11 De-install Fields-LSM2	0%	1 day	Mon 10/1/01	Mon 10/1/01								
162	3/390	Fields	3.2.1.7.12 De-install Fields-LSM2	0%	1 day	Wed 1/2/02	Wed 1/2/02	161							
163	3/390	Fields	3.2.1.7.13 Pack Fields-LSM2 for shipping	0%	1 day	Thu 1/3/02	Thu 1/3/02	162							
164	3/390	Fields	3.2.1.7.14 Ship Fields-LSM2 to TTC as seed for Fields migration	0%	1 day	Fri 1/4/02	Fri 1/4/02	163							
165	3/390	Fields	3.2.1.8 Eliminate all Local 3274 controllers at Fields data center	0%	77 days	Mon 6/18/01	Tue 10/2/01								
166	3/390	Fields	3.2.1.9 Eliminate 3420 tape usage	0%	77 days	Mon 6/18/01	Tue 10/2/01								
167	3/390	Fields	<b>3.2.1.10 Workload consolidation</b>	<b>0%</b>	<b>114 days</b>	<b>Mon 7/30/01</b>	<b>Thu 1/3/02</b>								
168	3/390	Fields	3.2.1.10.1 Upgrade the Fields-D2 Processor to zSeries	0%	1 day	Mon 7/30/01	Mon 7/30/01	127,12							
169	3/390	Fields	3.2.1.10.2 Move Fields-D1 workload to Fields- D2 processor	0%	0 days	Wed 1/2/02	Wed 1/2/02	125,12							
170	3/390	Fields	3.2.1.10.3 Move off Fields-Coupling Facility 1	0%	0 days	Wed 1/2/02	Wed 1/2/02								
171	3/390	Fields	3.2.1.10.4 Move off Sysplex Timer facility at Fields data center	0%	1 day	Wed 1/2/02	Wed 1/2/02								
172	3/390	Fields	3.2.1.10.5 Verify stability of Fields-D2 processor with all workload	0%	2 days	Wed 1/2/02	Thu 1/3/02	170							
173	3/390	Fields	<b>3.2.1.11 De-install of D1 processor and related equipment</b>	<b>0%</b>	<b>2 days</b>	<b>Fri 1/4/02</b>	<b>Mon 1/7/02</b>	<b>172</b>							
174	3/390	Fields	3.2.1.11.1 De-install Fields-D1 Processor	0%	1 day	Fri 1/4/02	Fri 1/4/02								
175	3/390	Fields	3.2.1.11.2 De-install process HMC	0%	1 day	Fri 1/4/02	Fri 1/4/02								
176	3/390	Fields	3.2.1.11.3 De-install Fields-Coupling Facility 1	0%	1 day	Fri 1/4/02	Fri 1/4/02								
177	3/390	Fields	3.2.1.11.4 De-install Fields-D1 system consoles and controllers	0%	1 day	Fri 1/4/02	Fri 1/4/02								
178	3/390	Fields	3.2.1.11.5 De-install two Fields RVA DASD sub-systems	0%	1 day	Fri 1/4/02	Fri 1/4/02								
179	3/390	Fields	3.2.1.11.6 De-install both Fields Sysplex timers	0%	1 day	Fri 1/4/02	Fri 1/4/02								
180	3/390	Fields	3.2.1.11.7 Pack equipment for shipment from Fields to TTC	0%	7 hrs	Mon 1/7/02	Mon 1/7/02	174,17							
181	3/390	Fields	3.2.1.11.8 Ship equipment to TTC	0%	1 hr	Mon 1/7/02	Mon 1/7/02	180							
182	3/390	Fields	<b>3.2.1.12 Switch to 2074 console support</b>	<b>0%</b>	<b>200 days</b>	<b>Mon 6/18/01</b>	<b>Fri 3/22/02</b>								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00						
									S	M	T	W	T	F	S
183	3/390	Fields	3.2.1.12.1 Install one 2074 controllers	0%	75 days	Mon 6/18/01	Fri 9/28/01								
184	3/390	Fields	3.2.1.12.2 Install PCs as consoles	0%	1 day	Mon 10/1/01	Mon 10/1/01	183							
185	3/390	Fields	3.2.1.12.3 Upgrade Boulder connection	0%	1 wk	Tue 10/2/01	Mon 10/8/01	184							
186	3/390	Fields	3.2.1.12.4 Run in parallel	0%	119 days	Tue 10/9/01	Fri 3/22/02	185							
187	3/390	Fields	<b>3.2.1.13 Install Network upgrades for the Fields migration</b>	<b>0%</b>	<b>3 days</b>	<b>Wed 1/2/02</b>	<b>Fri 1/4/02</b>								
188	3/390	Fields	3.2.1.13.1 Channel Extension equipment/fiber at Fields to support the move	0%	1 day	Wed 1/2/02	Wed 1/2/02								
189	3/390	Fields	3.2.1.13.2 Install DASD mirror equipment/fiber at Fields	0%	1 day	Thu 1/3/02	Thu 1/3/02	188							
190	3/390	Fields	3.2.1.13.3 Install FEP extension equipment at Fields	0%	1 day	Fri 1/4/02	Fri 1/4/02	189							
191	3/390	Fields	<b>3.2.2 Migration Activities for Marshall Fields</b>	<b>0%</b>	<b>14 days</b>	<b>Mon 2/25/02</b>	<b>Fri 3/15/02</b>								
192	3/390	Fields	3.2.2.1 Start of Marshall Fields migration	0%	0 days	Fri 3/15/02	Fri 3/15/02								
193	3/390	Fields	<b>3.2.2.2 Fields Data movement</b>	<b>0%</b>	<b>10 days</b>	<b>Mon 2/25/02</b>	<b>Fri 3/8/02</b>								
194	3/390	Fields	3.2.2.2.1 Start mirror process with twice the recovery time calculated for Fields	0%	0 days	Mon 2/25/02	Mon 2/25/02	192FS days							
195	3/390	Fields	3.2.2.2.2 Issue Commands to mirror DASD for Fields move	0%	0 days	Mon 2/25/02	Mon 2/25/02	194							
196	3/390	Fields	3.2.2.2.3 Verify DASD is mirrored for Fields move	0%	2 wks	Mon 2/25/02	Fri 3/8/02	195							
197	3/390	Fields	3.2.2.3 Execute Move-Day Plan for Marshall Fields	0%	0 days	Fri 3/15/02	Fri 3/15/02								
198	3/390	Fields	3.2.3 Retain Fields data center configuration as hot backup	0%	1 day	Fri 3/15/02	Fri 3/15/02	192							
199	3/390	Fields	<b>3.2.4 Fields Cleanup Activities</b>	<b>0%</b>	<b>4 days</b>	<b>Mon 3/18/02</b>	<b>Thu 3/21/02</b>	<b>198</b>							
200	3/390	Fields	<b>3.2.4.1 De-install Fields-D2 system</b>	<b>0%</b>	<b>2 days</b>	<b>Mon 3/18/02</b>	<b>Tue 3/19/02</b>								
201	3/390	Fields	3.2.4.1.1 De-install Fields-D2 processor	0%	2 days	Mon 3/18/02	Tue 3/19/02								
202	3/390	Fields	3.2.4.1.2 De-install Fields-D2 consoles	0%	1 day	Mon 3/18/02	Mon 3/18/02								
203	3/390	Fields	3.2.4.1.3 Pack Fields-D2 equipment for shipment	0%	1 day	Mon 3/18/02	Mon 3/18/02								
204	3/390	Fields	3.2.4.1.4 Ship Fields-D2 consoles to TTC	0%	1 day	Mon 3/18/02	Mon 3/18/02								
205	3/390	Fields	3.2.4.1.5 Ship Fields-D2 processor to the TTC	0%	1 day	Mon 3/18/02	Mon 3/18/02								
206	3/390	Fields	<b>3.2.4.2 De-install Fields-Shark #4</b>	<b>0%</b>	<b>4 days</b>	<b>Mon 3/18/02</b>	<b>Thu 3/21/02</b>								
207	3/390	Fields	3.2.4.2.1 Initialize all volumes on Fields-Shark #4	0%	1 day	Mon 3/18/02	Mon 3/18/02								
208	3/390	Fields	3.2.4.2.2 De-install Fields-Shark #4	0%	1 day	Tue 3/19/02	Tue 3/19/02	207							

ID	Plat	System	Task Description	%	Duration	Start	Finish	Prede	Dec 31, '00						
									S	M	T	W	T	F	S
209	3/390	Fields	3.2.4.2.3 Pack Fields-Shark #4 for shipment	0%	1 day	Wed 3/20/02	Wed 3/20/02	208							
210	3/390	Fields	3.2.4.2.4 Ship Fields Shark #4 to TGT	0%	1 day	Thu 3/21/02	Thu 3/21/02	209							
211	3/390	Fields	<b>3.2.4.3 De-install Fields-Shark #7</b>	<b>0%</b>	<b>4 days</b>	<b>Mon 3/18/02</b>	<b>Thu 3/21/02</b>								
212	3/390	Fields	3.2.4.3.1 Initialize all volumes on the Fields-Shark #7	0%	1 day	Mon 3/18/02	Mon 3/18/02								
213	3/390	Fields	3.2.4.3.2 De-install Fields-Shark #7	0%	1 day	Tue 3/19/02	Tue 3/19/02	212							
214	3/390	Fields	3.2.4.3.3 Pack Fields-Shark #7 for shipment	0%	1 day	Wed 3/20/02	Wed 3/20/02	213							
215	3/390	Fields	3.2.4.3.4 Ship Fields-Shark #7 to the TTC	0%	1 day	Thu 3/21/02	Thu 3/21/02	214							
216	3/390	Fields	<b>3.2.4.4 De-install Fields-VTS1</b>	<b>0%</b>	<b>1 day</b>	<b>Mon 3/18/02</b>	<b>Mon 3/18/02</b>								
217	3/390	Fields	3.2.4.4.1 Clear the virtual volumes in Fields-VTS1	0%	1 day	Mon 3/18/02	Mon 3/18/02								
218	3/390	Fields	3.2.4.4.2 De-install Fields-VTS1	0%	1 day	Mon 3/18/02	Mon 3/18/02								
219	3/390	Fields	3.2.4.4.3 Pack Fields-VTS1 for shipment	0%	1 day	Mon 3/18/02	Mon 3/18/02								
220	3/390	Fields	3.2.4.4.4 Ship Fields-VTS1 to TTC	0%	1 day	Mon 3/18/02	Mon 3/18/02								
221	3/390	Fields	<b>3.2.4.5 De-install Fields Silo Equipment</b>	<b>0%</b>	<b>1 day</b>	<b>Mon 3/18/02</b>	<b>Mon 3/18/02</b>								
222	3/390	Fields	3.2.4.5.1 De-Install Fields-L01 Silo	0%	1 day	Mon 3/18/02	Mon 3/18/02								
223	3/390	Fields	3.2.4.5.2 Pack Fields-L01 Silo	0%	1 day	Mon 3/18/02	Mon 3/18/02								
224	3/390	Fields	3.2.4.5.3 De-install Fields-LSML1	0%	1 day	Mon 3/18/02	Mon 3/18/02								
225	3/390	Fields	3.2.4.5.4 Pack Fields-LSML1	0%	1 day	Mon 3/18/02	Mon 3/18/02								
226	3/390	Fields	3.2.4.5.5 Ship equipment to TTB	0%	1 day	Mon 3/18/02	Mon 3/18/02								
227	3/390	Fields	3.2.4.6 De-install the Fields 3174s	0%	1 day	Mon 3/18/02	Mon 3/18/02								
228	3/390	Fields	3.2.4.7 De-install the Fields-Coupling facility	0%	1 day	Tue 3/19/02	Tue 3/19/02	227							
229	3/390	Fields	3.2.4.8 Pack Fields hardware for shipment	0%	1 day	Wed 3/20/02	Wed 3/20/02	228							
230	3/390	Fields	3.2.4.9 Ship Fields hardware to TTC	0%	1 day	Thu 3/21/02	Thu 3/21/02	229							
231	3/390	Fields	3.2.5 Retain the Fields 3745 FEPs till all lines migrated to TTC	0%	30 days	Fri 3/15/02	Thu 4/25/02	192							
232	3/390	TGT	<b>3.3 Target Data Center (TGT)</b>	<b>32%</b>	<b>353 days</b>	<b>Mon 1/1/01</b>	<b>Wed 5/8/02</b>								
233	3/390	TGT	<b>3.3.1 Pre Migration Activities</b>	<b>34%</b>	<b>353 days</b>	<b>Mon 1/1/01</b>	<b>Wed 5/8/02</b>								
234	3/390	TGT	<b>3.3.1.1 Install OS/390 Rel 2.10 on Target LPARS</b>	<b>1%</b>	<b>89 days</b>	<b>Tue 3/27/01</b>	<b>Fri 7/27/01</b>								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predep	Dec 31, '00							
									S	M	T	W	T	F	S	
235	✓	3/390	TGT	3.3.1.1.1 Install OS/390 Rel 2.10 on SYT0	100%	1 day	Tue 3/27/01	Tue 3/27/01								
236	✓	3/390	TGT	3.3.1.1.2 Install OS/390 Rel 2.10 on SYT1	100%	1 day	Mon 6/18/01	Mon 6/18/01								
237		3/390	TGT	3.3.1.1.3 Install OS/390 Rel 2.10 on SYTA	0%	30 days	Mon 6/18/01	Fri 7/27/01								
238		3/390	TGT	3.3.1.1.4 Install OS/390 Rel 2.10 on SYTB	0%	30 days	Mon 6/18/01	Fri 7/27/01								
239		3/390	TGT	3.3.1.1.5 Install OS/390 Rel 2.10 on SYTD	0%	30 days	Mon 6/18/01	Fri 7/27/01								
240		3/390	TGT	3.3.1.1.6 Install OS/390 Rel 2.10 on SYTF	0%	30 days	Mon 6/18/01	Fri 7/27/01								
241		3/390	TGT	3.3.1.1.7 Install OS/390 Rel 2.10 on SYTG	0%	30 days	Mon 6/18/01	Fri 7/27/01								
242		3/390	TGT	3.3.1.1.8 Install OS/390 Rel 2.10 on SYTN	0%	30 days	Mon 6/18/01	Fri 7/27/01								
243		<b>3/390</b>	<b>TGT</b>	<b>3.3.1.2 Convert all parallel channels to ESCON and use converters on the TGT systems</b>	<b>0%</b>	<b>75 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/28/01</b>								
244		3/390	TGT	3.3.1.2.1 Identify all the parallel channels on the TGT systems	0%	75 days	Mon 6/18/01	Fri 9/28/01								
245		3/390	TGT	3.3.1.2.2 Stage the fiber for all TGT channels to be converted to ESCON	0%	75 days	Mon 6/18/01	Fri 9/28/01								
246		3/390	TGT	3.3.1.2.3 Install the converts for all the TGT channels to be converted	0%	75 days	Mon 6/18/01	Fri 9/28/01								
247		3/390	TGT	3.3.1.2.4 Make OS/390 changes (Use HCD) to the TGT systems	0%	75 days	Mon 6/18/01	Fri 9/28/01								
248		3/390	TGT	3.3.1.2.5 Cut-over to the ESCON channels on the TGT LPARS	0%	75 days	Mon 6/18/01	Fri 9/28/01								
249	✓	<b>3/390</b>	<b>TGT</b>	<b>3.3.1.3 Install TGT-Shark #2</b>	<b>100%</b>	<b>46 days</b>	<b>Mon 1/1/01</b>	<b>Mon 3/5/01</b>								
250	✓	3/390	TGT	3.3.1.3.1 Install TGT-Shark #2	100%	2 days	Mon 1/1/01	Tue 1/2/01								
251	✓	3/390	TGT	3.3.1.3.2 Initialize all volumes on TGT-Shark#2	100%	2 days	Wed 1/3/01	Thu 1/4/01	250							
252	✓	3/390	TGT	3.3.1.3.3 Move data to TGT-Shark #2	100%	60 edays	Thu 1/4/01	Mon 3/5/01	251							
253	✓	<b>3/390</b>	<b>TGT</b>	<b>3.3.1.4 Install TGT-Shark #3</b>	<b>100%</b>	<b>45 days</b>	<b>Sun 4/1/01</b>	<b>Sun 6/3/01</b>								
254	✓	3/390	TGT	3.3.1.4.1 Install TGT-Shark #3	100%	2 edays	Sun 4/1/01	Tue 4/3/01								
255	✓	3/390	TGT	3.3.1.4.2 Initialize all volumes on TGT-Shark#3	100%	2 days	Tue 4/3/01	Wed 4/4/01	254							
256	✓	3/390	TGT	3.3.1.4.3 Move data to TGT-Shark #3	100%	60 edays	Wed 4/4/01	Sun 6/3/01	255							
257	✓	<b>3/390</b>	<b>TGT</b>	<b>3.3.1.5 Install TGT-Shark #5</b>	<b>100%</b>	<b>45 days</b>	<b>Sun 4/1/01</b>	<b>Sun 6/3/01</b>								
258	✓	3/390	TGT	3.3.1.5.1 Install TGT-Shark #5	100%	2 days	Sun 4/1/01	Tue 4/3/01								
259	✓	3/390	TGT	3.3.1.5.2 Initialize all volumes on TGT-Shark #5	100%	2 days	Tue 4/3/01	Wed 4/4/01	258							
260	✓	3/390	TGT	3.3.1.5.3 Move data to TGT-Shark #5	100%	60 edays	Wed 4/4/01	Sun 6/3/01	259							



ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00							
									S	M	T	W	T	F	S	
261	✓	3/390	TGT	<b>3.3.1.6 Upgrade TGT-VTS1</b>	<b>100%</b>	<b>0 days</b>	<b>Thu 4/5/01</b>	<b>Thu 4/5/01</b>								
262	✓	3/390	TGT	3.3.1.6.1 Increase Cache to 864GB on TGT-VTS1	100%	0 days	Thu 4/5/01	Thu 4/5/01								
263	✓	3/390	TGT	3.3.1.6.2 Upgrade 3590s to "E" drives on TGT-VTS1	100%	0 days	Thu 4/5/01	Thu 4/5/01								
264	✓	3/390	TGT	3.3.1.6.3 Install 20-3590E native drives on TGT-VTS1	100%	0 days	Thu 4/5/01	Thu 4/5/01								
265	✓	3/390	TGT	<b>3.3.1.7 Upgrade TGT-VTS2</b>	<b>100%</b>	<b>0 days</b>	<b>Tue 3/27/01</b>	<b>Tue 3/27/01</b>								
266	✓	3/390	TGT	3.3.1.7.1 Increase Cache to 864GB on TGT-VTS2	100%	0 days	Tue 3/27/01	Tue 3/27/01								
267	✓	3/390	TGT	3.3.1.7.2 Upgrade 3590s to E drives on TGT-VTS2	100%	0 days	Tue 3/27/01	Tue 3/27/01								
268	✓	3/390	TGT	<b>3.3.1.8 Install TGT-VTS3 (new)</b>	<b>100%</b>	<b>0 days</b>	<b>Fri 2/23/01</b>	<b>Fri 2/23/01</b>								
269	✓	3/390	TGT	3.3.1.8.1 Install TGT-VTS3 with 1.7TB Cache	100%	0 days	Fri 2/23/01	Fri 2/23/01								
270	✓	3/390	TGT	3.3.1.8.2 Install TGT-VTS3 with 4-3590E drives	100%	0 days	Fri 2/23/01	Fri 2/23/01								
271		3/390	TGT	<b>3.3.1.9 Upgrade Fields FEP</b>	<b>0%</b>	<b>60 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/7/01</b>								
272		3/390	TGT	3.3.1.9.1 Install 3745-61A upgrades to support RCP	0%	60 days	Mon 6/18/01	Fri 9/7/01								
273		3/390	TGT	<b>3.3.1.10 TGT-Silo Reduction</b>	<b>0%</b>	<b>143 days</b>	<b>Mon 6/18/01</b>	<b>Wed 1/2/02</b>								
274		3/390	TGT	3.3.1.10.1 Move off of Silos TGT-L03, TGT-L04, TGT-L05, TGT-L06	0%	75 days	Mon 6/18/01	Fri 9/28/01								
275	📅	3/390	TGT	3.3.1.10.2 De-install Silo TGT-L03	0%	1 day	Mon 10/1/01	Mon 10/1/01	274							
276		3/390	TGT	3.3.1.10.3 Pack TGT-L03 Silos for shipping	0%	1 day	Tue 10/2/01	Tue 10/2/01	275							
277	📅	3/390	TGT	3.3.1.10.4 Ship Silo TGT-L03 to TTC for seed equipment	0%	1 day	Wed 1/2/02	Wed 1/2/02	288							
278	📅	3/390	TGT	3.3.1.10.5 De-install Silo TGT-L04	0%	1 day	Mon 10/1/01	Mon 10/1/01	274							
279		3/390	TGT	3.3.1.10.6 Pack TGT-L04 Silos for shipping	0%	1 day	Tue 10/2/01	Tue 10/2/01	278							
280	📅	3/390	TGT	3.3.1.10.7 Ship Silo TGT-L04 to TTC for seed equipment	0%	1 day	Wed 1/2/02	Wed 1/2/02	279							
281	📅	3/390	TGT	3.3.1.10.8 De-install Silo TGT-L05	0%	1 day	Mon 10/1/01	Mon 10/1/01	274							
282		3/390	TGT	3.3.1.10.9 Pack TGT-L05 Silos for shipping	0%	1 day	Tue 10/2/01	Tue 10/2/01	281							
283	📅	3/390	TGT	3.3.1.10.10 Silo TGT-L05 to TTB for potential mid-range use	0%	1 day	Wed 1/2/02	Wed 1/2/02								
284	📅	3/390	TGT	3.3.1.10.11 De-install Silo TGT-L06	0%	1 day	Mon 10/1/01	Mon 10/1/01	274							
285		3/390	TGT	3.3.1.10.12 Pack TGT-L06 Silos for shipping	0%	1 day	Tue 10/2/01	Tue 10/2/01	284							
286	📅	3/390	TGT	3.3.1.10.13 Ship Silo TGT-L06 to TTB to support Fields remote processing	0%	1 day	Wed 1/2/02	Wed 1/2/02	285							

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00						
									S	M	T	W	T	F	S
287	3/390	TGT	3.3.1.10.14 De-install LSM TGT-LSM1	0%	1 day	Mon 10/1/01	Mon 10/1/01	274							
288	3/390	TGT	3.3.1.10.15 Pack LSM TGT-LSM1 for shipping	0%	1 day	Tue 10/2/01	Tue 10/2/01	287							
289	3/390	TGT	3.3.1.10.16 Ship LSM TGT-LSM1 to TTC for seed equipment	0%	1 day	Wed 1/2/02	Wed 1/2/02	288							
290	3/390	TGT	<b>3.3.1.11 Processor Upgrades</b>	<b>0%</b>	<b>1 day</b>	<b>Mon 7/30/01</b>	<b>Mon 7/30/01</b>								
291	3/390	TGT	3.3.1.11.1 Upgrade TGT-T1 Processor to zSeries	0%	1 day	Mon 7/30/01	Mon 7/30/01	235,24							
292	3/390	TGT	3.3.1.11.2 Upgrade TGT-T3 Processor to zSeries	0%	1 day	Mon 7/30/01	Mon 7/30/01	241							
293	3/390	TGT	3.3.1.11.3 Upgrade TGT-T4 Processor to zSeries	0%	1 day	Mon 7/30/01	Mon 7/30/01	237							
294	3/390	TGT	<b>3.3.1.12 De-install of T4 processor and related equipment</b>	<b>0%</b>	<b>4 days</b>	<b>Tue 3/19/02</b>	<b>Fri 3/22/02</b>								
295	3/390	TGT	3.3.1.12.1 De-install TGT-T4 processor	0%	1 day	Tue 3/19/02	Tue 3/19/02								
296	3/390	TGT	3.3.1.12.2 De-install TGT-T4 consoles	0%	1 day	Wed 3/20/02	Wed 3/20/02	295							
297	3/390	TGT	3.3.1.12.3 Pack TGT-T4 hardware	0%	1 day	Thu 3/21/02	Thu 3/21/02	295,29							
298	3/390	TGT	3.3.1.12.4 Move TGT-T4 system to TGT	0%	1 day	Fri 3/22/02	Fri 3/22/02	297							
299	3/390	TGT	<b>3.3.1.13 Switch to 2074 console support</b>	<b>0%</b>	<b>233 days</b>	<b>Mon 6/18/01</b>	<b>Wed 5/8/02</b>								
300	3/390	TGT	3.3.1.13.1 Install one 2074 controllers	0%	90 days	Mon 6/18/01	Fri 10/19/01								
301	3/390	TGT	3.3.1.13.2 Install PCs as consoles	0%	1 day	Mon 10/22/01	Mon 10/22/01	300							
302	3/390	TGT	3.3.1.13.3 Upgrade Boulder connection	0%	1 wk	Tue 10/23/01	Mon 10/29/01	301							
303	3/390	TGT	3.3.1.13.4 Run in parallel	0%	137 days	Tue 10/30/01	Wed 5/8/02	302							
304	3/390	TGT	<b>3.3.1.14 Install Network upgrades for the TGT Migration</b>	<b>0%</b>	<b>3 days</b>	<b>Mon 3/18/02</b>	<b>Wed 3/20/02</b>								
305	3/390	TGT	3.3.1.14.1 Channel Extension equipment/fiber for the TGT systems	0%	1 day	Mon 3/18/02	Mon 3/18/02	198							
306	3/390	TGT	3.3.1.14.2 DASD mirror equipment/fiber for the TGT Shark sub-systems	0%	1 day	Tue 3/19/02	Tue 3/19/02	305							
307	3/390	TGT	3.3.1.14.3 FEP extension equipment for the TGT systems	0%	1 day	Wed 3/20/02	Wed 3/20/02	306							
308	3/390	TGT	3.3.1.15 Move LPAR SYTA to TGT-T1 Processor	0%	0 days	Tue 3/19/02	Tue 3/19/02								
309	3/390	TGT	3.3.1.16 Eliminate all Local 3274 controllers on the TGT systems	0%	77 days	Mon 6/18/01	Tue 10/2/01								
310	3/390	TGT	3.3.1.17 Eliminate 3420 tape usage	0%	77 days	Mon 6/18/01	Tue 10/2/01								
311	3/390	TGT	<b>3.3.2 Migration Activities for the TGT</b>	<b>0%</b>	<b>23 days</b>	<b>Tue 3/19/02</b>	<b>Fri 4/19/02</b>								
312	3/390	TGT	<b>3.3.2.1 TGT Data movement</b>	<b>0%</b>	<b>10 days</b>	<b>Tue 3/19/02</b>	<b>Tue 4/2/02</b>								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predep	Dec 31, '00						
									S	M	T	W	T	F	S
313	3/390	TGT	3.3.2.1.1 Start mirror process with twice the recovery time calculated for the TGT	0%	0 days	Tue 3/19/02	Tue 3/19/02	306							
314	3/390	TGT	3.3.2.1.2 Issue Commands to mirror DASD for the TGT DASD	0%	0 days	Tue 3/19/02	Tue 3/19/02	313							
315	3/390	TGT	3.3.2.1.3 Verify DASD is mirrored on the TGT Shark sub-systems	0%	2 ewks	Tue 3/19/02	Tue 4/2/02	314							
316	3/390	TGT	3.3.2.2 Start of Migration	0%	1 day	Fri 4/19/02	Fri 4/19/02								
317	3/390	TGT	3.3.2.3 Execute Move-Day Plan for Target City Center	0%	0 days	Fri 4/19/02	Fri 4/19/02								
318	3/390	TGT	3.3.2.4 Retain Target City Center as hot backup	0%	1 day	Fri 4/19/02	Fri 4/19/02	317							
319	3/390	TGT	3.3.3 Retain the TGT 3745 FEPs till all lines migrated to TTC	0%	60 days	Mon 6/18/01	Fri 9/7/01								
320	3/390	TTC	<b>3.4 Target Technology Center (TTC)</b>	<b>0%</b>	<b>152 days</b>	<b>Wed 1/2/02</b>	<b>Thu 8/1/02</b>								
321	3/390	TTC	<b>3.4.1 TTC Site Preparation</b>	<b>0%</b>	<b>15 days</b>	<b>Wed 1/2/02</b>	<b>Tue 1/22/02</b>								
322	3/390	TTC	3.4.1.1 Start of Marshall Fields Preparation	0%	0 days	Wed 1/2/02	Wed 1/2/02								
323	3/390	TTC	<b>3.4.1.2 TTC Facilities Preparation</b>	<b>0%</b>	<b>15 days</b>	<b>Wed 1/2/02</b>	<b>Tue 1/22/02</b>	<b>322</b>							
324	3/390	TTC	3.4.1.2.1 Mark layout of all OS/390 hardware on the TTC floor	0%	2 wks	Wed 1/2/02	Tue 1/15/02								
325	3/390	TTC	3.4.1.2.2 Verify the sizing of the power distribution units for the OS/390 equipment	0%	2 wks	Wed 1/2/02	Tue 1/15/02								
326	3/390	TTC	3.4.1.2.3 Verify the proper HVAC for the OS/390 equipment	0%	2 wks	Wed 1/2/02	Tue 1/15/02								
327	3/390	TTC	3.4.1.2.4 Verify the proper floor tile cuts are available for the OS/390 equipment	0%	2 wks	Wed 1/2/02	Tue 1/15/02								
328	3/390	TTC	3.4.1.2.5 Laying of all ESCON and FICON cable for the OS/390 equipment	0%	3 wks	Wed 1/2/02	Tue 1/22/02								
329	3/390	TTC	3.4.1.2.6 Install communications equipment for Channel Extension	0%	1 wk	Wed 1/2/02	Tue 1/8/02	322							
330	3/390	TTC	3.4.1.2.7 Install phone lines for all equipment to call vendor hardware support center	0%	2 wks	Wed 1/2/02	Tue 1/15/02								
331	3/390	Fields	<b>3.4.2 Marshall Fields Migration</b>	<b>0%</b>	<b>152 days</b>	<b>Wed 1/2/02</b>	<b>Thu 8/1/02</b>								
332	3/390	Fields	<b>3.4.2.1 Marshall Fields Seed equipment Install</b>	<b>0%</b>	<b>7 days</b>	<b>Wed 1/2/02</b>	<b>Thu 1/10/02</b>								
333	3/390	Fields	<b>3.4.2.1.1 Receive new OS/390 equipment ordered for the TTC</b>	<b>0%</b>	<b>1 day</b>	<b>Wed 1/2/02</b>	<b>Wed 1/2/02</b>	<b>100,32</b>							
334	3/390	Fields	3.4.2.1.1.1 Receive Mod 5 ESCON directors for the TTC	0%	1 day	Wed 1/2/02	Wed 1/2/02								
335	3/390	Fields	3.4.2.1.1.2 Receive Shark DASD for the TTC	0%	1 day	Wed 1/2/02	Wed 1/2/02								
336	3/390	Fields	3.4.2.1.1.3 Receive IBM VTS for the TTC	0%	1 day	Wed 1/2/02	Wed 1/2/02								
337	3/390	Fields	3.4.2.1.1.4 Receive IBM 2074 console controllers	0%	1 day	Wed 1/2/02	Wed 1/2/02								
338	3/390	Fields	3.4.2.1.1.5 Receive PC consoles for the Fields system	0%	1 day	Wed 1/2/02	Wed 1/2/02								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Preder	Dec 31, '00						
									S	M	T	W	T	F	S
339	3/390	Fields	3.4.2.1.1.6 Receive upgrade parts for the Fields FEP	0%	1 day	Wed 1/2/02	Wed 1/2/02								
340	3/390	Fields	<b>3.4.2.1.2 Receive Seed equipment from Fields and TGT at the TTC</b>	<b>0%</b>	<b>1 day</b>	<b>Tue 1/8/02</b>	<b>Tue 1/8/02</b>	<b>173</b>							
341	3/390	Fields	3.4.2.1.2.1 Receive Fields-D1 Processor at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
342	3/390	Fields	3.4.2.1.2.2 Receive 2 RVA DASD devices from Fields at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
343	3/390	Fields	3.4.2.1.2.3 Receive 2 STK Silos from TGT at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
344	3/390	Fields	3.4.2.1.2.4 Receive 3745 from the TGT at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
345	3/390	Fields	3.4.2.1.2.5 Receive a coupling Facility from Fields at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
346	3/390	Fields	3.4.2.1.2.6 Receive 2 timer facilities from Fields at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
347	3/390	Fields	3.4.2.1.2.7 Receive 3174 console controller at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
348	3/390	Fields	3.4.2.1.2.8 Receive Mod 3 Directors from TGT at the TTC	0%	1 day	Tue 1/8/02	Tue 1/8/02								
349	3/390	Fields	<b>3.4.2.1.3 Install all equipment seed equipment for the Fields migration at the TTC</b>	<b>0%</b>	<b>2 days</b>	<b>Wed 1/9/02</b>	<b>Thu 1/10/02</b>	<b>333,34</b>							
350	3/390	Fields	3.4.2.1.3.1 Install Fields-D1 Processor at the TTC and call it TTC-F1	0%	1 day	Wed 1/9/02	Wed 1/9/02	340							
351	3/390	Fields	3.4.2.1.3.2 Upgrade TTC-F1 Processor to zSeries	0%	1 day	Thu 1/10/02	Thu 1/10/02	350							
352	3/390	Fields	3.4.2.1.3.3 Install TTC-Shark #8 sub-system	0%	1 day	Wed 1/9/02	Wed 1/9/02								
353	3/390	Fields	3.4.2.1.3.4 Install TTC-Shark #9 sub-system	0%	1 day	Wed 1/9/02	Wed 1/9/02								
354	3/390	Fields	3.4.2.1.3.5 Install TTC ESCON Directors	0%	1 day	Wed 1/9/02	Wed 1/9/02								
355	3/390	Fields	3.4.2.1.3.6 Install STK Silos	0%	1 day	Wed 1/9/02	Wed 1/9/02								
356	3/390	Fields	3.4.2.1.3.7 Install 3174 Silo Controllers	0%	1 day	Wed 1/9/02	Wed 1/9/02								
357	3/390	Fields	3.4.2.1.3.8 Install TTC 3745	0%	1 day	Wed 1/9/02	Wed 1/9/02								
358	3/390	Fields	3.4.2.1.3.9 Install 2 TTC RVA DASD	0%	1 day	Wed 1/9/02	Wed 1/9/02								
359	3/390	Fields	3.4.2.1.3.10 Install TTC-F1 Consoles	0%	1 day	Wed 1/9/02	Wed 1/9/02								
360	3/390	Fields	3.4.2.1.3.11 Install TTC Timer Facility from Fields	0%	1 day	Wed 1/9/02	Wed 1/9/02								
361	3/390	Fields	3.4.2.1.3.12 Install TTC Coupling Facility from Fields	0%	1 day	Wed 1/9/02	Wed 1/9/02								
362	3/390	Fields	3.4.2.1.3.13 Install Upgrades to the Fields FEP at the TTC.	0%	1 day	Wed 1/9/02	Wed 1/9/02								
363	3/390	Fields	<b>3.4.2.2 Test TTC seed equipment installation for Fields migration</b>	<b>0%</b>	<b>2 days</b>	<b>Fri 1/11/02</b>	<b>Mon 1/14/02</b>	<b>332</b>							
364	3/390	Fields	3.4.2.2.1 Load new IOCDS on TTC-F1 processor	0%	1 day	Fri 1/11/02	Fri 1/11/02								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predep	Dec 31, '00						
									S	M	T	W	T	F	S
365	3/390	Fields	3.4.2.2.2 IPL TTC-F1 processor from the RVA DASD	0%	1 day	Fri 1/11/02	Fri 1/11/02								
366	3/390	Fields	3.4.2.2.3 Initialize TTC-Shark #8 Volumes	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
367	3/390	Fields	3.4.2.2.4 Initialize TTC-Shark #9 Volumes	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
368	3/390	Fields	3.4.2.2.5 Initialize TTC-VTS1	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
369	3/390	Fields	3.4.2.2.6 Verify TTC-F1 consoles are operational	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
370	3/390	Fields	3.4.2.2.7 Verify TTC-F1 FEP is operational	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
371	3/390	Fields	3.4.2.2.8 Verify TTC-F1 network components are operational (Routers)	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
372	3/390	Fields	3.4.2.2.9 Verify TTC-F1 ESCON Directors are operational	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
373	3/390	Fields	3.4.2.2.10 Verify TGT-F1 coupling facility is operational	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
374	3/390	Fields	3.4.2.2.11 Verify TTC timer facility	0%	1 day	Mon 1/14/02	Mon 1/14/02	365							
375	3/390	Fields	<b>3.4.2.3 Marshall Fields Post Migration activities at TTC</b>	<b>0%</b>	<b>1 day</b>	<b>Thu 8/1/02</b>	<b>Thu 8/1/02</b>								
376	3/390	Fields	3.4.2.3.1 Downgrade F1 Processors MIPS to 1238	0%	1 day	Thu 8/1/02	Thu 8/1/02								
377	3/390	TGT	<b>3.4.3 Target City Center Migration</b>	<b>0%</b>	<b>110 days</b>	<b>Fri 3/1/02</b>	<b>Thu 8/1/02</b>								
378	3/390	TGT	3.4.3.1 Start of Target City Center Migration	0%	0 days	Fri 3/1/02	Fri 3/1/02								
379	3/390	TGT	<b>3.4.3.2 Target City Center Seed Equipment Install</b>	<b>0%</b>	<b>18 days</b>	<b>Fri 3/1/02</b>	<b>Tue 3/26/02</b>								
380	3/390	TGT	<b>3.4.3.2.1 Receive new equipment for the Migration</b>	<b>0%</b>	<b>1 day</b>	<b>Fri 3/1/02</b>	<b>Fri 3/1/02</b>	<b>100,37</b>							
381	3/390	TGT	3.4.3.2.1.1 Receive Shark #10 at the TTC from IBM	0%	1 day	Fri 3/1/02	Fri 3/1/02								
382	3/390	TGT	3.4.3.2.1.2 Receive Shark #11 at the TTC from IBM	0%	1 day	Fri 3/1/02	Fri 3/1/02								
383	3/390	TGT	3.4.3.2.1.3 Receive upgrades for the Target FEPs at the TTC	0%	1 day	Fri 3/1/02	Fri 3/1/02								
384	3/390	TGT	3.4.3.2.1.4 Receive VTS from IBM	0%	1 day	Fri 3/1/02	Fri 3/1/02								
385	3/390	TGT	3.4.3.2.1.5 Receive 2074 console controller	0%	1 day	Fri 3/1/02	Fri 3/1/02								
386	3/390	TGT	3.4.3.2.1.6 Receive PC consoles	0%	1 day	Fri 3/1/02	Fri 3/1/02								
387	3/390	TGT	<b>3.4.3.2.2 Receive Seed equipment from Marshall Fields and TGT</b>	<b>0%</b>	<b>1 day</b>	<b>Fri 3/22/02</b>	<b>Fri 3/22/02</b>	<b>230</b>							
388	3/390	TGT	3.4.3.2.2.1 Receive D2 processor from Fields	0%	1 day	Fri 3/22/02	Fri 3/22/02								
389	3/390	TGT	3.4.3.2.2.2 Receive Shark #4 at the TTC from IBM	0%	1 day	Fri 3/22/02	Fri 3/22/02								
390	3/390	TGT	3.4.3.2.2.3 Receive Shark #7 at the TTC from IBM	0%	1 day	Fri 3/22/02	Fri 3/22/02								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predep	Dec 31, '00						
									S	M	T	W	T	F	S
391	3/390	TGT	3.4.3.2.2.4 Receive VTS from Fields	0%	1 day	Fri 3/22/02	Fri 3/22/02								
392	3/390	TGT	3.4.3.2.2.5 Receive STK Silos	0%	1 day	Fri 3/22/02	Fri 3/22/02								
393	3/390	TGT	3.4.3.2.2.6 Receive 3174 console controller at the TTC	0%	1 day	Fri 3/22/02	Fri 3/22/02								
394	3/390	TGT	<b>3.4.3.2.3 Install all equipment for the TGT Migration at TTC</b>	<b>0%</b>	<b>2 days</b>	<b>Mon 3/25/02</b>	<b>Tue 3/26/02</b>	<b>380,38</b>							
395	3/390	TGT	3.4.3.2.3.1 Install D2 processor as F3 processor	0%	1 day	Mon 3/25/02	Mon 3/25/02								
396	3/390	TGT	3.4.3.2.3.2 Install TTC-Shark #4	0%	1 day	Mon 3/25/02	Mon 3/25/02								
397	3/390	TGT	3.4.3.2.3.3 Install TTC-Shark #7	0%	1 day	Mon 3/25/02	Mon 3/25/02								
398	3/390	TGT	3.4.3.2.3.4 Install TTC-Shark #10	0%	1 day	Mon 3/25/02	Mon 3/25/02								
399	3/390	TGT	3.4.3.2.3.5 Install TTC-Shark #11	0%	1 day	Mon 3/25/02	Mon 3/25/02								
400	3/390	TGT	3.4.3.2.3.6 Install STK Silos	0%	1 day	Mon 3/25/02	Mon 3/25/02								
401	3/390	TGT	3.4.3.2.3.7 Install 3174 Silo Controllers	0%	1 day	Mon 3/25/02	Mon 3/25/02								
402	3/390	TGT	3.4.3.2.3.8 Install Fields-VTS1 as TTC-VTS2	0%	1 day	Mon 3/25/02	Mon 3/25/02								
403	3/390	TGT	3.4.3.2.3.9 Upgrade TTC-VTS2	0%	1 day	Tue 3/26/02	Tue 3/26/02	402							
404	3/390	TGT	3.4.3.2.3.10 Upgrade the Target FEP at the TTC	0%	1 day	Mon 3/25/02	Mon 3/25/02								
405	3/390	TGT	3.4.3.2.3.11 Install 2074 console controller	0%	1 day	Mon 3/25/02	Mon 3/25/02								
406	3/390	TGT	3.4.3.2.3.12 Install PC consoles	0%	1 day	Mon 3/25/02	Mon 3/25/02								
407	3/390	TGT	<b>3.4.3.3 Test TTC seed equipment installation for Target migration</b>	<b>0%</b>	<b>3 days</b>	<b>Wed 3/27/02</b>	<b>Fri 3/29/02</b>	<b>379</b>							
408	3/390	TGT	3.4.3.3.1 Load new IOCDS	0%	1 day	Wed 3/27/02	Wed 3/27/02								
409	3/390	TGT	3.4.3.3.2 IPL Test system on the RVAs to test new equipment	0%	1 day	Thu 3/28/02	Thu 3/28/02	408							
410	3/390	TGT	3.4.3.3.3 Initialize all volumes on TTC-Shark #4	0%	1 day	Fri 3/29/02	Fri 3/29/02	409							
411	3/390	TGT	3.4.3.3.4 Initialize all volumes on TTC-Shark #7	0%	1 day	Fri 3/29/02	Fri 3/29/02	409							
412	3/390	TGT	3.4.3.3.5 Initialize all volumes on TTC-Shark #10	0%	1 day	Fri 3/29/02	Fri 3/29/02	409							
413	3/390	TGT	3.4.3.3.6 Initialize all volumes on TTC-Shark #11	0%	1 day	Fri 3/29/02	Fri 3/29/02	409							
414	3/390	TGT	<b>3.4.3.4 Target City Center Post Migration</b>	<b>0%</b>	<b>1 day</b>	<b>Thu 8/1/02</b>	<b>Thu 8/1/02</b>								
415	3/390	TGT	3.4.3.4.1 Downgrade TTC-F3 Processors MIPS to 2217	0%	1 day	Thu 8/1/02	Thu 8/1/02								
416	3/390	TGT	3.4.3.4.2 Downgrade TTC-F4 Processor MIPS to 2449	0%	1 day	Thu 8/1/02	Thu 8/1/02								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predece	Dec 31, '00							
									S	M	T	W	T	F	S	
417	3/390	TTB	<b>3.5 Target Technology Backup (TTB)</b>	0%	79 days	Wed 1/2/02	Tue 4/23/02									
418	3/390	Fields	<b>3.5.1 Marshall Fields Equipment Install Phase 1</b>	0%	53 days	Wed 1/2/02	Mon 3/18/02									
419	3/390	Fields	3.5.1.1 Receive TGT-L06 Silo and call it TTB-R01	0%	0 days	Wed 1/2/02	Wed 1/2/02	286								
420	3/390	Fields	3.5.1.2 Receive Fields-L02 Silo and call it TTB-R02	0%	0 days	Wed 1/2/02	Wed 1/2/02	154								
421	3/390	Fields	3.5.1.3 Receive Fields-LSMR1 LSM and call it TTB-LSMR1	0%	0 days	Wed 1/2/02	Wed 1/2/02	451								
422	3/390	Fields	3.5.1.4 Receive 3174 Silo controller	0%	1 day	Fri 3/15/02	Fri 3/15/02	192								
423	3/390	Fields	3.5.1.5 Install 3174 Silo Controllers	0%	1 day	Mon 3/18/02	Mon 3/18/02	422								
424	3/390	Fields	3.5.1.6 Install TTB-R01 Silo	0%	1 day	Thu 1/3/02	Thu 1/3/02	419								
425	3/390	Fields	3.5.1.7 Install TTB-R02 Silo	0%	1 day	Thu 1/3/02	Thu 1/3/02	420								
426	3/390	Fields	3.5.1.8 Install TTB-LSMR1 LSM	0%	1 day	Thu 1/3/02	Thu 1/3/02	421								
427	3/390	Fields	<b>3.5.2 Marshall Fields Equipment Install Phase 2</b>	0%	2 days	Tue 3/19/02	Wed 3/20/02									
428	3/390	Fields	3.5.2.1 Receive Fields-LSMR2 LSM and call it TTB-LSMR2	0%	1 day	Tue 3/19/02	Tue 3/19/02	462								
429	3/390	Fields	3.5.2.2 Install TTB-LSMR2 LSM	0%	1 day	Wed 3/20/02	Wed 3/20/02	428								
430	3/390	TGT	<b>3.5.3 TGT Equipment Install Phase 1</b>	0%	56 days	Thu 1/3/02	Thu 3/21/02									
431	3/390	TGT	3.5.3.1 Receive Fields-L01 Silo and call it TTB-R03	0%	1 day	Tue 3/19/02	Tue 3/19/02	226								
432	3/390	TGT	3.5.3.2 Receive Fileds-R01 Silo and call it TTB-R04	0%	1 day	Tue 3/19/02	Tue 3/19/02	456								
433	3/390	TGT	3.5.3.3 Receive Fields-R02 Silo and call it TTB-R05	0%	1 day	Tue 3/19/02	Tue 3/19/02	459								
434	3/390	TGT	3.5.3.4 Receive TGT-L05 Silo and call it TTB-R06	0%	1 day	Thu 1/3/02	Thu 1/3/02	283								
435	3/390	TGT	3.5.3.5 Receive TGT-LSMR1 LSM and call it TTB-LSMR3	0%	1 day	Wed 3/20/02	Wed 3/20/02	452								
436	3/390	TGT	3.5.3.6 Receive 3174 Silo controller	0%	1 day	Tue 3/19/02	Tue 3/19/02	226								
437	3/390	TGT	3.5.3.7 Install 3174 Silo Controllers	0%	1 day	Wed 3/20/02	Wed 3/20/02	436								
438	3/390	TGT	3.5.3.8 Install TTB-R03 Silo	0%	1 day	Wed 3/20/02	Wed 3/20/02	431								
439	3/390	TGT	3.5.3.9 Install TTB-R04 Silo	0%	1 day	Wed 3/20/02	Wed 3/20/02	432								
440	3/390	TGT	3.5.3.10 Install TTB-R05 Silo	0%	1 day	Wed 3/20/02	Wed 3/20/02	433								
441	3/390	TGT	3.5.3.11 Install TTB-R06 Silo	0%	1 day	Fri 1/4/02	Fri 1/4/02	434								
442	3/390	TGT	3.5.3.12 Install TTB-LSMR3	0%	1 day	Thu 3/21/02	Thu 3/21/02	435								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Preder	Dec 31, '00						
									S	M	T	W	T	F	S
443	3/390	TGT	<b>3.5.4 TGT Equipment Install Phase 2</b>	<b>0%</b>	<b>1 day</b>	<b>Mon 4/22/02</b>	<b>Tue 4/23/02</b>								
444	3/390	TGT	3.5.4.1 Receive TGT-LSMR2 LSM and call it TTB-LSMR4	0%	0 days	Mon 4/22/02	Mon 4/22/02	474							
445	3/390	TGT	3.5.4.2 Install TTB-LSMR4	0%	1 day	Tue 4/23/02	Tue 4/23/02	444							
446	3/390	ReliaStar	<b>3.6 ReliaStar Backup Center</b>	<b>8%</b>	<b>276 days</b>	<b>Mon 4/2/01</b>	<b>Mon 4/22/02</b>								
447	✓ 3/390	TGT	<b>3.6.1 Silo Fields-L03 Install</b>	<b>100%</b>	<b>2 days</b>	<b>Mon 4/2/01</b>	<b>Tue 4/3/01</b>								
448	✓ 3/390	TGT	3.6.1.1 Receive Fields-L03 Silo	100%	0 days	Mon 4/2/01	Mon 4/2/01	157							
449	✓ 3/390	TGT	3.6.1.2 Install Silo	100%	1 day	Mon 4/2/01	Mon 4/2/01	448							
450	✓ 3/390	TGT	3.6.1.3 Place Silo into production to support TGT	100%	1 day	Tue 4/3/01	Tue 4/3/01	449							
451	3/390	Fields	3.6.2 De-install, pack, and ship Fields-LSMR1 to TTB	0%	1 day	Wed 1/2/02	Wed 1/2/02								
452	3/390	TGT	3.6.3 De-install, pack, and ship TGT-LSMR1 to TTB	0%	1 day	Tue 3/19/02	Tue 3/19/02								
453	3/390	Fields	<b>3.6.4 Fields Cleanup Activities</b>	<b>0%</b>	<b>1 day</b>	<b>Mon 3/18/02</b>	<b>Mon 3/18/02</b>	<b>198</b>							
454	3/390	Fields	3.6.4.1 De-install Fields-R01 Silo	0%	1 day	Mon 3/18/02	Mon 3/18/02								
455	3/390	Fields	3.6.4.2 Pack Fields-R01 Silo	0%	1 day	Mon 3/18/02	Mon 3/18/02								
456	3/390	Fields	3.6.4.3 Ship Fields-R01 Silo to TTB	0%	1 day	Mon 3/18/02	Mon 3/18/02								
457	3/390	Fields	3.6.4.4 De-install Fields-R02 Silo	0%	1 day	Mon 3/18/02	Mon 3/18/02								
458	3/390	Fields	3.6.4.5 Pack Fields-R02 Silo	0%	1 day	Mon 3/18/02	Mon 3/18/02								
459	3/390	Fields	3.6.4.6 Ship Fields-R02 Silo to TTB	0%	1 day	Mon 3/18/02	Mon 3/18/02								
460	3/390	Fields	3.6.4.7 De-install Fields-RLSM2	0%	1 day	Mon 3/18/02	Mon 3/18/02								
461	3/390	Fields	3.6.4.8 Pack Fields-RLSM2	0%	1 day	Mon 3/18/02	Mon 3/18/02								
462	3/390	Fields	3.6.4.9 Ship Fields-RLSM2 to TTB	0%	1 day	Mon 3/18/02	Mon 3/18/02								
463	3/390	TGT	<b>3.6.5 TGT Cleanup Activities</b>	<b>0%</b>	<b>1 day</b>	<b>Mon 4/22/02</b>	<b>Mon 4/22/02</b>	<b>318</b>							
464	3/390	TGT	3.6.5.1 De-install TGT-R01 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
465	3/390	TGT	3.6.5.2 Pack TGT-R01 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
466	3/390	TGT	3.6.5.3 De-install TGT-R02 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
467	3/390	TGT	3.6.5.4 Pack TGT-R02 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
468	3/390	TGT	3.6.5.5 De-install TGT-R03 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predec	Dec 31, '00						
									S	M	T	W	T	F	S
469	3/390	TGT	3.6.5.6 Pack TGT-R03 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
470	3/390	TGT	3.6.5.7 De-install TGT-R04 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
471	3/390	TGT	3.6.5.8 Pack TGT-R04 Silo	0%	1 day	Mon 4/22/02	Mon 4/22/02								
472	3/390	TGT	3.6.5.9 De-install TGT-RLSM2	0%	1 day	Mon 4/22/02	Mon 4/22/02								
473	3/390	TGT	3.6.5.10 Pack TGT-RLSM2	0%	1 day	Mon 4/22/02	Mon 4/22/02								
474	3/390	TGT	3.6.5.11 Ship TGT-RLSM2 to TTB	0%	1 day	Mon 4/22/02	Mon 4/22/02								
475															
476			<b>4 Unix</b>	<b>0%</b>	<b>202 days</b>	<b>Mon 6/18/01</b>	<b>Tue 3/26/02</b>								
477	<b>UX</b>	<b>Plan</b>	<b>4.1 Hardware Determination and Purchasing</b>	<b>0%</b>	<b>75 days</b>	<b>Mon 6/18/01</b>	<b>Fri 9/28/01</b>								
478	<b>UX</b>	<b>Plan</b>	<b>4.1.1 Move Period One Hardware Requirements</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 6/18/01</b>	<b>Fri 8/17/01</b>								
479	<b>UX</b>	<b>EBS</b>	<b>4.1.1.1 Tape Backup Strategy Required Hardware</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 6/18/01</b>	<b>Fri 8/17/01</b>								
480		AS	EBS	4.1.1.1.1 Identify External Equipment associated with Enterprise Backup System	0%	45 days	Mon 6/18/01	Fri 8/17/01							
481		UX	EBS	4.1.1.1.2 Determine how the New Tape Silo will be obtained through lease or asset swap with IBM	0%	45 days	Mon 6/18/01	Fri 8/17/01							
482		UX	EBS	4.1.1.1.3 Obtain cost quote for funding purposes from Vendor providing hardware	0%	45 days	Mon 6/18/01	Fri 8/17/01							
483		UX	EBS	4.1.1.1.4 Obtain quote for 12 STK 9840 Eagle Drives + 2000 Tapes from Storage Tek	0%	45 days	Mon 6/18/01	Fri 8/17/01							
484		UX	EBS	4.1.1.1.5 Obtain quote for additional tape drive walls for inside of silo	0%	45 days	Mon 6/18/01	Fri 8/17/01							
485		UX	EBS	4.1.1.1.6 Obtain quote for one Sun220R	0%	45 days	Mon 6/18/01	Fri 8/17/01							
486		UX	EBS	4.1.1.1.7 Obtain quote for one Library Management Unit (LMU) to connect to Silo and ACSLS Server	0%	45 days	Mon 6/18/01	Fri 8/17/01							
487	<b>UX</b>	<b>ghtwave</b>	<b>4.1.1.1.8 Lightwave Console Switches</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 6/18/01</b>	<b>Fri 8/17/01</b>								
488		UX	ightwave	4.1.1.1.8.1 Create request for quote for 4 Lightwave Console Switches	0%	45 days	Mon 6/18/01	Fri 8/17/01							
489		UX	ightwave	4.1.1.1.8.2 Obtain cost quote from vendor for Lightwave Console Switches	0%	45 days	Mon 6/18/01	Fri 8/17/01							
490	<b>UX</b>	<b>Plan</b>	<b>4.1.2 Move Period Two Hardware Requirements</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 6/18/01</b>	<b>Fri 8/17/01</b>								
491	<b>UX</b>	<b>E10K3</b>	<b>4.1.2.1 Determine required Hardware from Migration Strategy Plan</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 6/18/01</b>	<b>Fri 8/17/01</b>								
492		UX	E10K3	4.1.2.1.1 Determine hardware requirements for E10K3-POL E10K swing equipment	0%	45 days	Mon 6/18/01	Fri 8/17/01							
493		UX	E10K3	4.1.2.1.2 Obtain quote for required hardware from Sun Microsystems to be used as swing server	0%	45 days	Mon 6/18/01	Fri 8/17/01							
494	<b>UX</b>	<b>Plan</b>	<b>4.1.3 Move Period Three Hardware Requirements</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 6/18/01</b>	<b>Fri 8/17/01</b>								

ID	Plat	System	Task Description	%	Duration	Start	Finish	Predec	Dec 31, '00							
									S	M	T	W	T	F	S	
495		UX	E10K1	<b>4.1.3.1 Determine required Hardware from Migration Strategy Plan</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
496		UX	E10K1	4.1.3.1.1 Determine hardware requirements for E10K1 swing equipment	0%	45 days	Mon 6/18/01	Fri 8/17/01								
497		UX	E10K1	4.1.3.1.2 Generate required hardware list by Comparing existing hardware configuration of	0%	45 days	Mon 6/18/01	Fri 8/17/01								
498		UX	E10K1	4.1.3.1.3 UX(E10K1) Obtain quote for required hardware list from Sun Microsystems	0%	45 days	Mon 6/18/01	Fri 8/17/01								
499		UX	Plan	<b>4.1.4 Move Period Four Hardware Requirements</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
500		UX	E10K2	<b>4.1.4.1 Determine required Hardware from Migration Strategy Plan</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
501		UX	E10K2	4.1.4.1.1 Determine hardware requirements for E10K2 swing equipment	0%	45 days	Mon 6/18/01	Fri 8/17/01								
502		UX	E10K2	4.1.4.1.2 Generate required hardware list by Comparing existing hardware configuration of	0%	45 days	Mon 6/18/01	Fri 8/17/01								
503		UX	E10K2	4.1.4.1.3 Obtain quote for required hardware list from Sun Microsystems	0%	45 days	Mon 6/18/01	Fri 8/17/01								
504		UX	Plan	<b>4.1.5 Move Period Five Hardware Requirements</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
505		UX	E10K4	<b>4.1.5.1 Determine required Hardware from Migration Strategy Plan for E10K4</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
506		UX	E10K4	4.1.5.1.1 Determine processing requirements of the two existing Lawson Prod E6000 systems	0%	45 days	Mon 6/18/01	Fri 8/17/01								
507		UX	E10K4	4.1.5.1.2 Determine hardware requirements for new E10K4 swing equipment to be equivalent to	0%	45 days	Mon 6/18/01	Fri 8/17/01								
508		UX	E10K4	4.1.5.1.3 Generate required hardware list by Comparing existing hardware configuration of	0%	45 days	Mon 6/18/01	Fri 8/17/01								
509		UX	E10K4	4.1.5.1.4 Obtain quote for required hardware list from Sun Microsystems for E10K4	0%	45 days	Mon 6/18/01	Fri 8/17/01								
510		UX	Plan	<b>4.1.5.2 Move Period Six Hardware Requirements</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
511		UX	E10K4	<b>4.1.5.2.1 Determine required Hardware from Migration Strategy Plan for E10K4</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
512		UX	Plan	4.1.5.2.1.1 Determine what additional hardware will be required for move process	0%	45 days	Mon 6/18/01	Fri 8/17/01								
513		UX	Plan	4.1.5.2.1.2 Generate additional hardware list that will be used during the move process	0%	45 days	Mon 6/18/01	Fri 8/17/01								
514		UX	E10K4	4.1.5.2.1.3 Obtain quote for required hardware list	0%	45 days	Mon 6/18/01	Fri 8/17/01								
515		UX	Plan	<b>4.1.6 Miscellaneous Hardware Requirements (For all Move Periods)</b>	0%	75 days	Mon 6/18/01	Fri 9/28/01								
516		UX	Plan	<b>4.1.6.1 Determine any miscellaneous required Hardware from Migration Strategy Plan</b>	0%	45 days	Mon 6/18/01	Fri 8/17/01								
517		UX	Plan	4.1.6.1.1 Determine what additional hardware will be required for move process	0%	45 days	Mon 6/18/01	Fri 8/17/01								
518		UX	Plan	4.1.6.1.2 Generate additional hardware list that will be used during the move process	0%	45 days	Mon 6/18/01	Fri 8/17/01								
519		UX	Plan	4.1.6.1.3 Obtain quote for required hardware list from hardware vendors	0%	45 days	Mon 6/18/01	Fri 8/17/01								
520		UX	Purch	<b>4.1.6.2 Acquire Capital Funding</b>	0%	30 days	Mon 8/20/01	Fri 9/28/01								